

INDEPENDENT INSPECTION

Bathroom Condition Report

Report SI-2026-071 | Inspection on 8 July 2026

Inspector	Mei Chen, Building Surveyor - Demo Property Inspections
Property	51 Demo Street, #09-18, Singapore 540051
Instruction	Record the visible condition of the bathroom; no legal opinion requested

Observed condition

At the inspection, the bathroom floor substrate was exposed. Waterproofing membrane was present only around part of the shower area and had not been completed across the floor. No floor tiles were installed. Several wall tiles were missing. The shower fittings were disconnected and construction debris remained in the room.

A controlled water test was not carried out because the waterproofing layer was incomplete. Based on the visible condition, the bathroom was not ready for normal use on 8 July 2026.

Recommended work

The unfinished layers should be checked, the waterproofing system completed as a continuous installation, the tiling and fittings installed, and a leak test performed before handover.

Signed	Mei Chen - 8 July 2026
Report reference	SI-2026-071